



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: June 21 - June 25, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew worked on the wet-well at the Garners Ferry Road lift station. The crew finished testing all water main. They started pressure testing the force main near Garners Ferry Rd lift station. Next week the crews will continue to pressure testing of the force main on Congaree Road and a second crew will continue to install the wetwell for the Garners Ferry Road lift station. A third crew will begin working at McEntire.
Sewer Force-main total installed	55,080 ft., 92.9% complete	
Water main -total installed	31,700 ft., 98.8 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews installed force main at the WWTP from where they left off before entering the plant to near the tie in point for the force main to the headworks of the plant.
Sewer Force-main total installed	48,524 ft, 99.8% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The crews finished pressure testing all force mains and water lines apart from the lines at railroad crossings. Next week crews hope to finish minor clean up items and tie in electric at the lift stations.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	