



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: July 18 - July 21 2022

| DIV 1 | Details | Summary |
|----------------------------------|--|--|
| Flagger Delay (3 to 5 minutes) | No flagger | A crew worked on punch list items and installing service connections. Next week the crews will continue installing individual service connections and project closeout. |
| Sewer Force-main total installed | 59,549 ft., 100.0% complete | |
| Water main -total installed | 32,083 ft., 100.0 % complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete - forty-six (46) fire hydrants have been installed | |
| DIV 2 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | Last week a crew worked on cleaning up and punch list items and installing individual service connections. Next week one crew will continue installing individual service connections, punch list items, and project closeout. |
| Sewer Force-main total installed | 50,000 ft, 100.0% complete | |
| Water main-total installed | 28,880 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete -forty-three (43) fire hydrants have been installed | |
| DIV 3 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | This division of the project is complete and the project is being closed out by the County. |
| Sewer Force-main total installed | 61,950 ft, 100.0% complete | |
| Water main -total installed | 21,150 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete - twenty-six (26) fire hydrants have been installed. | |
| DIV 4 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | The Crew completed the "Punch List" items for the Trotter Road lift station. Final inspection of the Trotter Road Lift station was completed by SCDHEC and switch over all load to the Richland County Utilities system per project. Next week a crew will work installing individual service connections with materials expected delivered. |
| Sewer Force-main total installed | 13,470 ft, 100.0 % complete | |
| Gravity-main total installed | 1,500 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | None | |