



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: August 22 - August 25, 2022

| DIV 1                            | Details  | Summary  |
|----------------------------------|--|--|
| Flagger Delay (3 to 5 minutes)   | No flagger   | Crews worked on project closeout and cleanup work. Materials are still on back order to install the last individual service connection. The fence at the Garners Ferry Lift Station is scheduled to be installed the week of August 22, 2022. The Contractor is working on all the closeout documents required by Richland County Utilities (RCU). |
| Sewer Force-main total installed | 59,549 ft., 100.0% complete  |  |
| Water main -total installed      | 32,083 ft., 100.0 % complete                                       |  |
| Road Closure                     | None   |  |
| Fire Hydrants                    | 100% complete - forty-six (46) fire hydrants have been installed   |  |
| DIV 2                            | Details  | Summary  |
| Flagger Delay (3 to 5 minutes)   | No flagger   | Crews worked on project closeout and cleanup work. Materials are still on back order to install the last individual service connection. The Contractor is working on all the closeout documents required by RCU.   |
| Sewer Force-main total installed | 50,000 ft, 100.0% complete   |  |
| Water main-total installed       | 28,880 ft, 100.0% complete   |  |
| Road Closure                     | None   |  |
| Fire Hydrants                    | 100% complete -forty-three (43) fire hydrants have been installed  |  |
| DIV 3                            | Details  | Summary  |
| Flagger Delay (3 to 5 minutes)   | No flagger   | This division of the project is complete and the project is being closed out by the County.  |
| Sewer Force-main total installed | 61,950 ft, 100.0% complete   |  |
| Water main -total installed      | 21,150 ft, 100.0% complete   |  |
| Road Closure                     | None   |  |
| Fire Hydrants                    | 100% complete - twenty-six (26) fire hydrants have been installed. |  |
| DIV 4                            | Details  | Summary  |
| Flagger Delay (3 to 5 minutes)   | No flagger   | Crews working to locate all valves and other items necessary to complete the Record Drawings. Materials are still on back order to install the last individual service connection. Next week a crew will work on punch list items and installing individual service connections if materials are delivered.  |
| Sewer Force-main total installed | 13,470 ft, 100.0 % complete  |  |
| Gravity-main total installed     | 1,500 ft, 100.0% complete  |  |
| Road Closure                     | None   |  |
| Fire Hydrants                    | None   |  |