



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: September 6 - September 10, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, one crew worked on the bore for McEntire and one crew continued to test force main on Congaree Road. Another crew worked on the Garners Ferry lift station. Next week, one crew will continue testing force main on Congaree Road and a second crew will installing the force main in the railroad bore for McEntire. Another crew will continue to work on the Garners Ferry Road lift Station.
Sewer Force-main total installed	58,650 ft., 99.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The power company installed the transformer for the Gadsden lift station and the electrician worked on electrical wiring at the Gadsden Elementary School lift station. One crew continued to work on repairing roadway cuts using flowable fill and asphalt pavement. Next week one crew will continue to wrap up any punch list items for Division 2 and the electrician will continue with wiring the pump station.
Sewer Force-main total installed	48,524 ft., 99.8% complete	
Water main-total installed	27,950 ft., 99.5% complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Waiting on scheduling flaggers with the Railroad to start work on the two remaining railroad boars.
Sewer Force-main total installed	61,950 ft., 99.9 % complete	
Water main -total installed	21,150 ft., 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew continued with pressure tested the force main on Lower Richland Boulevard. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft., 100.0 % complete	
Gravity-main total installed	1,500 ft., 100.0% complete	
Road Closure	None	
Fire Hydrants	None	