



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: October 11 - October 15, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, one crew installed a protective coating on the interior of the wetwell and valve vaults at the Garners Ferry Road lift station and tied the lift station piping to the force main. A second crew installed piping for the McEntire lift station. A third crew worked on punch list items. Next week a one crew will continue work on the McEntire lift station and a second crew will work on the electrical for the Garners Ferry Road lift station. Third crew will work on punch list items and clean-up.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the electrician finished electrical work at the Gadsden lift station and a second crew worked on grading of the Gadsden lift station site and installed the emergency backup pump. Next week one crew will continue to wrap up any punch list items for Division 2.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. The flaggers (Railroad employees) with the Railroad were delayed due to COVID issues and have not been able to give a new date for installation of the railroad bore. The Division 3 office staff is out with COVID and their office is close.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	