



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: October 26 - October 30, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week the crews continued to install force main on Congaree Road from Cabin Creek Road to Old Congaree Road. Next week the crews will continue installing the force main on Congaree Road and South Goodwin Circle to the Gadsden Elementary School lift station site.
Sewer Force-main total installed	39,400 ft., 66.5% complete	
Water main -total installed	25,800 ft., 80.4 % complete	
Road Closure	None	
Fire Hydrants	A total of twenty six (26) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew made all ties of the force main to the directional drills along Reynolds Road, installed plug valves and air release/ vacuum valves on Bluff Road. Next the crews will continue to install plug valves and air release/ vacuum valves on Bluff Road.
Sewer Force-main total installed	32,800 ft, 65.6% complete	
Water main-total installed	20,900 ft, 74.4% complete	
Road Closure	None	
Fire Hydrants	Twenty-seven (27) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week crew installed force main on Clarkson Road from Lemonwood Circle towards Martin Luther King Boulevard and down Martin Luther King Boulevard towards the Hopkins Middle School lift station site. Next week the crews will be working on clean up, seeding and installing plug valves at various locations in division 3.
Sewer Force-main total installed	40,100 ft, 64.7 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week one crew installed force main on Lower Richland Boulevard from Huntwood Trail to Bloxome Drive and tied the new force main to the 10" force main. Next week the crew will install force main on Lower Richland Boulevard from Bloxome Drive toward Rabbit Run. A second crew will be installing gravity sewer at the Trotter Road Lift Station site.
Sewer Force-main total installed	10,680 ft, 79.3 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	