



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: November 15 - November 19, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, the electrician worked on the electrical for the Garners Ferry Road lift station (85% complete). Also, the electrician worked on the electrical for McEntire lift station (95% Complete), finished the piping and coating for the lift station. A third crew worked on clean up, driveway paving, and punch list items. Next week the electricians will work on the electrical for the Garners Ferry Road lift station and the McEntire lift station. One crew will work on paving driveways and punch list items.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, one crew worked on clean up at the Gadsden pump station and ran initial test of the pumps and a second crew worked on punch list items and paving of driveways. Next week one crew will work on paving of driveways and punch list items. Next week we have a tentative schedule with SCDHEC for a Partial Inspection of the Gadsden lift station.
Sewer Force-main total installed	50,000 ft., 100.0% complete	
Water main-total installed	28,880 ft., 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. One crew pressure tested the two railroad crossings and connecting pipe work on punch list items. A second crew began paving driveways. A third crew began preliminary work on installing service connections for individual customers. Next week one crew will continue working on water and sewer service connections. A second crew will continue to work on punch list items and paving of Driveways.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Next week one crew will work on electrical connections of the Trotter Road lift station and punch list items.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	