



RICHLAND COUNTY UTILITIES
SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: May 18 - May 22, 2020

DIV 1		Details	Summary
Flagger Delay (3 to 5 minutes)	Air Base Road		The staff continues to review shop drawings and approve materials for delivery to the material storage yard. The Crew will be installing 16" force main from Lower Richland Blvd. west along Garners Ferry Road to the new lift stations site on Garners Ferry Road. Also, 16" force main will be installed from the intersection of Lower Richland Blvd. east along Air Base Road. The contractor was delayed by the railroad for approximately three weeks. The bore and jack of a 24" steel casing with a 16" Ductile Iron carrier pipe under the railroad, at the intersection of Air Base Road and Lower Richland Boulevard, will begin when Railroad inspectors are available.
Water connections	None		
Sewer connections	None		
Road Closure	None		
Fire Hydrants	None		
DIV 2		Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Church Road		The staff continues to review shop drawings and approve materials for delivery to the material storage yard. A pipe crew will continue to install the water line along Congaree Church Road. The expected line install is three thousand feet and the design show three (3) hydrants along Congaree Church Road scheduled for next week. The materials for service connections pending manufacturer delivery for contractor crew to install at later time. Installing the water line passing intersection of Whistle top Road on Congaree Church Road. The crew will have a flagger on the Congaree Church Road to help control traffic.
Water connections	Waiting for materials to install service connections		
Sewer connections	None		
Road Closure	None		
Fire Hydrants	Install approximately three hydrant		
DIV 3		Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road		The staff continues to review shop drawings and approve materials for delivery to the material storage yard. The clearing crew will continue to work along Cabin Creek Road from Minervaville Road to Congaree Road. The week beginning May 18, 2020, the pipe crew will be connecting to the existing water line on Cabin Creek Road near the intersection of Cabin Creek Road and Gillwood Road and running water line east along Cabin Creek Road toward Congaree Road. The Crew will be installing force main and water main at approximately the same time along Cabin Creek Road. A service connection for the new Hopkins Magistrates Office has been installed so landscaping can be completed at the site. The second Crew completed the installation of the wet well for the lift station at Hopkins Elementary School.
Water connections	None		
Sewer connections	None		
Road Closure	None		
Fire Hydrants	Install approximately three hydrant		
DIV 4		Details	Summary
Flagger Delay (3 to 5 minutes)	Starling Goodson Road		The staff continues to review shop drawings and approve materials for delivery to the material storage yard. A crew will continue installing gravity sewer from Bitternut Road along Starling Goodson Road. Air testing of the gravity sewer line installed during the past two weeks. The installation of the wet well for the Trotter Road Lift station has been delayed waiting on approval of shop drawing and material delivery.
Water connections	None		
Sewer connections	None		
Road Closure	None		
Fire Hydrants	None		