



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: August 31- September 4, 2020

| DIV 1 | Details | Summary |
|----------------------------------|---|---|
| Flagger Delay (3 to 5 minutes) | Congaree Road | Last week one crew worked on connecting the water and force main bores under the railroad at the intersection of Air Base Road and Lower Richland Boulevard to the water line and force main previously installed. Next week one crew will continue to work on the tie-ins of water line and force main near the intersection of Air Base Road and Lower Richland Boulevard. A second crew will install water line on Congaree Road near the intersection of Congaree Road and Congaree Church Road and tie to the water line previously installed on Congaree Church Road. |
| Sewer Force-main total installed | 29,200 ft., 49.3%complete | |
| Water main -total installed | 13,700 ft., 42.7 % complete | |
| Road Closure | None | |
| Fire Hydrants | A total of sixteen (16) fire hydrants have been installed | |
| DIV 2 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | Bluff Road | Last week the crew installing the force main did not work for health issues. The second crew installed water line on Bluff Road from Blackberry Road to Windsorwood Court. Next week one crew will be installing water line on Bluff Road from Windsorwood Court toward Moore Lane. |
| Sewer Force-main total installed | 24,500 ft, 49.0% complete | |
| Water main-total installed | 14,100 ft, 50.2% complete | |
| Road Closure | None | |
| Fire Hydrants | Twenty-four (24) fire hydrants have been installed in Division 2. | |
| DIV 3 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | Cabin Creek Road | Last week one crew installed force main from Cross Hill Road toward Horrel Hill Road. Next week one crew will be installing force main on Ault Road from Franklin Park Subdivision toward Clarkson Road. |
| Sewer Force-main total installed | 26,300 ft, 42.4 % complete | |
| Water main -total installed | 19,000 ft, 89.8% complete | |
| Road Closure | None | |
| Fire Hydrants | A total of twenty-two (22) fire hydrants have been installed. | |
| DIV 4 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | Lower Richland Boulevard | Last week the crew installed force main on Lower Richland Boulevard from Long Trail Drive toward Quail Creek Drive. Next week the crew will continue installing force main between Long Trail Drive and Quail Creek Drive. |
| Sewer Force-main total installed | 5,170 ft, 38.4 % complete | |
| Gravity-main total installed | 1,100 ft, 70.5% complete | |
| Road Closure | None | |
| Fire Hydrants | None | |