



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: September 28 - October 2, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one crew installed water line on Congaree Road from Old Congaree Run to the Cabin Creek Road junction. A second crew installed water line on Congaree Road from Gadsden Community Center Road to Goodwin Road. Next week one crew will be installing force main on Congaree Road from Congaree Run Road toward Cabin Creek Road. A second crew will be installing force main on Congaree Road from Gadsden Community Center Road toward Goodwin Road.
Sewer Force-main total installed	30,500 ft., 51.5% complete	
Water main -total installed	25,100 ft., 78.2 % complete	
Road Closure	None	
Fire Hydrants	A total of twenty one (21) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week crew installed water line on Bluff Road from Blackberry Road to Windsorwood Court. Next week crew will be installing force main on Farmstead Road and in the easement across Dominion Energy Property to the Eastover WWTP.
Sewer Force-main total installed	30,200 ft, 60.4% complete	
Water main -total installed	20,900 ft, 74.4% complete	
Road Closure	None	
Fire Hydrants	Twenty-seven (27) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week the crew continued to make tie-ins and set plug valves and install force main on Ault Road. Next week one crew will install force main on Ault Road from Franklin Park Subdivision toward Clarkson Road.
Sewer Force-main total installed	33,700 ft, 54.4 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-three (23) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew install force main on Lower Richland Boulevard from Huntwood Trail toward Bloxome Drive. Next week one crew will continue to install force main from Huntwood Trail toward Bloxome Drive.
Sewer Force-main total installed	8,680 ft, 64.4 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	