



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: January 18 - January 22, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road	Last week the crews tied two directional drills under creeks. Next week the crews will tie-in the force main to the creek crossing on Congaree Road.
Sewer Force-main total installed	49,500 ft., 83.7% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew tied the water line at the intersection of Bluff Road and Congaree Road. Next week the crew will install force main on Bluff Road from Moore Road toward Congaree Road. *We reconciled the weekly report with actual work to date and you will notice some adjustments in the totals and % complete. The difference was in being conservative in estimating to the nearest 100 feet the work completed for the weekly reports. The contractors did an end of year inventory and got a precise count of the work to date. The weekly report now balances with the year end inventory of work complete to date.
Sewer Force-main total installed	43,624 ft, 87.2%* complete	
Water main-total installed	20,200 ft, 95.4%* complete	
Road Closure	None	
Fire Hydrants	A total of twenty-nine (29) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew tied the force main on Lower Richland Boulevard to two bores and one directional drill. Next week the crews will work on ties of bores to the force main on Lower Richland Boulevard. *We reconciled the weekly report with actual work to date and you will notice some adjustments in the totals and % complete. The difference was in being conservative in estimating to the nearest 100 feet the work completed for the weekly reports. The contractors did an end of year inventory and got a precise count of the work to date. The weekly report now balances with the year end inventory of work complete to date.
Sewer Force-main total installed	58,400 ft, 94.3 %* complete	
Water main -total installed	20,200 ft, 95.4%* complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	Last week the crews worked on installing Air Release Valves and Check Valves. Next week the crew to start testing the force main.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	