



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: February 8 - February 12, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road and Lower Richland Boulevard	Last week the crews made tie-ins along Air Base Road and made bore across Congaree Road at Gadsden Elementary. Next week the crews will make tie-ins along Lower Richland Boulevard and Air Base Road.
Sewer Force-main total installed	49,500 ft., 83.7% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Gadsden Elementary School	Last week the crew installed a force main along Congaree Road from Bluff Road to Gadsden School Road. They continued excavating for the wet well at Gadsden Elementary School. Next week the crew will be tying in the water and force main to Division 1 at the intersection of Congaree Road and South Goodwin Circle. They will continue excavation for the wet well at Gadsden Elementary School.
Sewer Force-main total installed	475,424 ft, 94.8% complete	
Water main-total installed	23,900 ft, 85.1% complete	
Road Closure	None	
Fire Hydrants	A total of thirty (30) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crew set plug valves and check valves. They cleared the corner of Cabin Creek Road and Congaree Road to make the connection of water and sewer to Division 1. They repaired the concrete drive at the post office and sidewalk at Hopkins Elementary. Next week the crew will begin running the sewer service line at Hopkins Park.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	There was no work from the main crews for Division 4. Their electrician subcontractor worked on the lift station at Trotter Road.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	