



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: February 28 - March 4, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	We had a South Carolina Department of Health and Environmental Control (SCDHEC) inspection on the McEntire lift station and Garners Ferry Road lift station. Both stations were placed into operation and the flow diverted to the stations. A crew will work on punch list items and getting the water lines ready for a SCDHEC inspection.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew worked on flushing water lines and getting the lines ready for a SCDHEC inspection. Next week a crew will work on clean up and punch list items and getting the water lines ready for a SCDHEC inspection.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	All work is complete with the exception of a few punch list items and connect individual service connections. This project has reach substantial completion. One crew worked on remaining punch list items and installing individual service connections. Next week the crew will continue working on individual service connections.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete on the new lift station and the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. The Trotter Road Lift Station can be tested and made ready for a SCDHEC inspection. Next week a crew will do a pump test on the Trotter Road lift station and get ready for a SCDHEC inspection. The flow from the Lower Richland High School Pump Station will be diverted to the gravity line that goes to the Garners Ferry Road Lift Station.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	