



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: May 30 - June 2, 2022

| DIV 1                            | Details  | Summary   |
|----------------------------------|--|---|
| Flagger Delay (3 to 5 minutes)   | No flagger   | A crew worked on punch list items and installing service connections. Next week the crews will continue installing individual service connections, begin making final connections to Garners Ferry Road Lift Station, and final project closeout. |
| Sewer Force-main total installed | 59,549 ft., 100.0% complete                                      |   |
| Water main -total installed      | 32,083 ft., 100.0 % complete                                     |   |
| Road Closure                     | None   |   |
| Fire Hydrants                    | 100% complete - forty-six (46) fire hydrants have been installed |   |

| DIV 2                            | Details   | Summary  |
|----------------------------------|---|--|
| Flagger Delay (3 to 5 minutes)   | No flagger  | Last week a crew worked on cleaning up and punch list items and installing individual service connections. Next week one crew will continue installing individual service connections, punch list items, and project closeout. |
| Sewer Force-main total installed | 50,000 ft, 100.0% complete  |  |
| Water main-total installed       | 28,880 ft, 100.0% complete  |  |
| Road Closure                     | None  |  |
| Fire Hydrants                    | 100% complete -forty-three (43) fire hydrants have been installed |  |

| DIV 3                            | Details  | Summary   |
|----------------------------------|--|---|
| Flagger Delay (3 to 5 minutes)   | No flagger   | This division of the project is complete and the project is being closed out by the County. |
| Sewer Force-main total installed | 61,950 ft, 100.0% complete   |   |
| Water main -total installed      | 21,150 ft, 100.0% complete   |   |
| Road Closure                     | None   |   |
| Fire Hydrants                    | 100% complete - twenty-six (26) fire hydrants have been installed. |   |

| DIV 4                            | Details                     | Summary   |
|----------------------------------|-----------------------------|---|
| Flagger Delay (3 to 5 minutes)   | No flagger                  | This week the Crew worked on miscellaneous items and punch list items. A test of the Trotter Road lift station is scheduled for June 9, 2022. |
| Sewer Force-main total installed | 13,470 ft, 100.0 % complete |   |
| Gravity-main total installed     | 1,500 ft, 100.0% complete   |   |
| Road Closure                     | None                        |   |
| Fire Hydrants                    | None                        |   |