



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: November 23 - November 27, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	South Goodwin Circle	Last week the crews continued installing air release and plug valves along Air Base Road and Congaree Rd. Next week crew will continue with installation of air release and plug valves along Air Base Road and Congaree Rd and another crew will continue installing force main down South Goodwin Circle to the lift station site at Gadsden Elementary School. The crews will be off for Thanksgiving Holiday on Thursday and Friday next week.
Sewer Force-main total installed	44,500 ft., 75.1%complete	
Water main -total installed	26,000 ft., 81.0 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week crew installed force main on Bluff Road and cleared right-of-way on Bluff Road. Next week the crews will work on tie-ins of force main to directional drill and installing plug valves and air release valves. The crews will be off for Thanksgiving Holiday on Thursday and Friday next week.
Sewer Force-main total installed	36,500 ft, 73.0% complete	
Water main-total installed	20,900 ft, 74.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-seven (27) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crews installed force main on Lower Richland Boulevard from Cabin Creek Road toward Horrell Hill Rd. Next week the crews will continue to install force main on Lower Richland Boulevard between Horrell Hill Road and Clarkson Road. The crews will be off for Thanksgiving Holiday on Thursday and Friday next week.
Sewer Force-main total installed	46,500 ft, 75.0 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the contractor install the force main on Lower Richland Blvd near Padgett Road and Swandale Estates. Next week the crew will continue to install force main on Lower Richland Boulevard near Padgett Road. The crews will be off for Thanksgiving Holiday on Thursday and Friday next week.
Sewer Force-main total installed	12,730 ft, 94.5 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	