



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: December 21- December 25, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road	Last week one crew installed force main on Air Base Road near Waverly Plantation. The second crew installed air release vales and did clean-up work and hydro-seeded disturbed areas. Next week the crew will continue with force main on Air Base Road near the back gate of McEntire. The crew will not be working on Thursday and Friday next week due to holidays.
Sewer Force-main total installed	47,500 ft., 80.2%complete	
Water main -total installed	28,400 ft., 88.5 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew installed force main on Bluff Road from the intersection of Congaree Road east toward Moore Lane. Next week the crew will install force main on Bluff Road from Moore Lane toward Congaree Church Road. The crew will not be working on Thursday and Friday next week due to holidays.
Sewer Force-main total installed	37,300 ft, 74.6% complete	
Water main-total installed	21,600 ft, 76.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-eight (28) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main on Lower Richland Boulevard from Old Creek Road toward Chapel Creek Road. Next week the crew will continue installing force main on Lower Richland Boulevard between Old Creek Road and Chapel Creek Road. The crew will not be working on Thursday and Friday next week due to holidays.
Sewer Force-main total installed	51,300 ft, 82.8 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	Last week the crew repaved driveways and did clean-up work along the force main routes. Next week the crews will continue clean-up work and will work on the Trotter Road Lift Station valves and piping. The crew will not be working on Thursday and Friday next week due to holidays.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	