



RICHLAND COUNTY UTILITIES
SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: June 1 - June 5, 2020

DIV 1		Details	Summary
Flagger Delay (3 to 5 minutes)	Air Base Road		The staff continues to review shop drawings and approve materials for delivery to the material storage yard. Rain brought work to a halt this week and there is very little change this week due to weather. The crew will still work on the item in last week's report. The crew had to stop working on the 16" force main from Lower Richland Blvd. west along Garners Ferry Road to the new lift stations site on Garners Ferry Road due to repaving of Garners Ferry Road. It is hoped this work will be resumed during the first week of June. The Contractor will continue installing 16" force main from the intersection of Lower Richland Blvd. east along Air Base Road. The Contractor is still delayed by the Railroad and the bore and jack of a 24" steel casing with a 16" Ductile Iron carrier pipe under the Railroad, at the intersection of Air Base Road and Lower Richland Boulevard, will begin when Railroad inspectors are available. Also, the Contractor will begin the installation of an 18" HDPE Pipe by directional drilling on Air Base Road and the bore and jack of a 24" steel casing with a 16" carrier pipe at Cross Hill Road and Air Base Road.
Water connections	None		
Sewer connections	None		
Road Closure	None		
Fire Hydrants	None		
DIV 2		Details	Summary
Flagger Delay (3 to 5 minutes)	Farmstead Road		The staff continues to review shop drawings and approve materials for delivery to the material storage yard. Rain brought work to a halt this week and there is very little change this week due to weather. The crew finished installing water line along Congaree Church Road. The contractor moved to Farmstead Road and will begin installing the sewer line on Farmstead Road and will be working here for the next week. Installation of the 16" force main in Division 2 has been delayed due to repaving work by the SCDOT along Bluff Road. It is hoped that we can begin this work the first week in June.
Water connections	Waiting for materials to install service connections		
Sewer connections	None		
Road Closure	None		
Fire Hydrants	None		
DIV 3		Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road		The staff continues to review shop drawings and approve materials for delivery to the material storage yard. Rain brought work to a halt this week and there is very little change this week due to weather. The rain slowed work in division 3 and the crews will be working in the same area as last week. The clearing crew will continue to work along Cabin Creek Road from Minerville Road to Congaree Road. The pipe crew will continue to install water lines from the intersection of Cabin Creek Road and Gillwood Road and running water line east along Cabin Creek Road toward Congaree Road. The crew will be installing force main and water main at approximately the same time along Cabin Creek Road. The second crew completed the installation of the wet-well for the lift station at Hopkins Elementary School and has begun installing the wet-well for the Franklin Park lift station. Because of the slow down due to weather conditions, no new hydrants were installed the past week.
Water connections	None		
Sewer connections	None		
Road Closure	None		
Fire Hydrants	None		
DIV 4		Details	Summary
Flagger Delay (3 to 5 minutes)	Starling Goodson Road and Lower Richland Boulevard		The staff continues to review shop drawings and approve materials for delivery to the material storage yard. Rain brought work to a halt this week and there is very little change this week due to weather, and the crew will continue installing gravity sewer from Bitternut Drive along Starling Goodson Road. Air testing of the gravity sewer line installed during the past two weeks was delayed due to weather conditions. The installation of the wet well for the Trotter Road Lift station has been delayed waiting on approval of shop drawing and material delivery but is scheduled beginning the first week in June. Clearing for the new force main along Lower Richland Boulevard will begin next week.
Water connections	None		
Sewer connections	None		
Road Closure	None		
Fire Hydrants	None		