



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: July 20 - July 24, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	The contractor installing of 16" force main and 10" water line on Congaree Road from Goodwin Road towards Zeigler Road. Next week the contractor will continue installing 16" force main and 10" water line south from along Congaree Road toward Zeigler Road.
Water main -total installed	8,800 ft, 27.4% complete	
Sewer Force-main total installed	22,000 ft, 37.1% complete	
Road Closure	None	
Fire Hydrants	A total of ten (10) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	The Division 2 Crew installed 16" force main on Bluff Road from Poultry Road toward Kingville Road. Next week the Crew will install 16" force main on Bluff Road near Kingville Road and Farmstead Road.
Water main -total installed	14,100 ft, 50.2% complete	
Sewer Force-main total installed	15,200 ft, 30.4% complete.	
Road Closure	None	
Fire Hydrants	Twenty-two (22) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	The Crew is nearing completion of water and force main along Cabin Creek from Minervaville Road to Congaree Road. Next week the Crew will be finishing tie-ins and miscellaneous items on Cabin Creek Road and will begin the installation of the force main on Ault Road.
Water main -total installed	17,400 ft, 82.2% complete	
Sewer Force-main total installed	14,600 ft, 23.6% complete	
Road Closure	None	
Fire Hydrants	Twenty-two (22) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	The Crew began installation of the force main on Lower Richland Boulevard. Next week the Crew will continue installation of the force main along Lower Richland Boulevard from Frank Hampton Road toward Starling Goodson Road.
Gravity-main total installed	1,100 ft, 70.5% complete	
Sewer Force-main total installed	2,320 ft, 17.2% complete	
Road Closure	None	
Fire Hydrants	None	